

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY- EOAT – Phase VIII – Nalgonda District - Package No.AP-VIII-1039
- "Providing BT on road from PWD road Nagarjuna sagar to
Nagarjunapeta, Nalgonda District" – Post Facto Extension of Agreement
Time without penalty from 2-9-2010 to 30-6-2011 – Orders – Issued.

PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 180

Dated: 04-02-2012.

Read the following :-

From the ENC(PR), PMGSY, Hyd.Lr.No.W12/DEE.IV/PMGSY Ph
VIII-1309/Nagarjunasagar/NLG/2011,Dt. 25.08.2011.

>><<

ORDER

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after examination of the proposal hereby accord Post Facto Extension of Agreement Time from 2-9-2010 to 30-6-2011 for a period of 300 days as requested by the ENC, PR, PMGSY, Hyderabad without penalty as the delay is not attributed to the contractor due to Forest Department Clearance in respect of work "Providing BT on road from PWD road Nagarjuna sagar to Nagarjunapeta, Nalgonda District" under PMGSY Phase VIII Package No. AP VIII -1309.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of the order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer (PR), Nalgonda District.

Copy to:

The PS to Minister for PR &RWS.

Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER